



Task	Start Date	Finish Date
Plinth Beam Reinforcement & Casting	10-Jul-2025	14-Jul-2025
Plinth Beam Curing	15-Jul-2025	21-Jul-2025
Plinth Backfill & Compaction	15-Jul-2025	17-Jul-2025
Ground-Floor Slab Shuttering & Reinforcement	18-Jul-2025	24-Jul-2025
Ground-Floor Slab Casting	25-Jul-2025	25-Jul-2025
Slab Curing	26-Jul-2025	01-Aug-2025
Brickwork (Ground Floor Walls)	27-Jul-2025	23-Aug-2025
Internal Plaster	24-Aug-2025	31-Aug-2025
External Plaster	28-Aug-2025	07-Sep-2025
Overhead Tank – RCC & Plaster	08-Sept-2025	17-Sept-2025
Parapet Wall – Brick & Plaster	13-Sept-2025	17-Sept-2025
Plumbing & Electrical Fittings	08-Sept-2025	27-Sept-2025
Tiling (Floor & Dado)	08-Sept-2025	22-Sept-2025
Door & Window Frames / Shutters	18-Sept-2025	27-Sept-2025



Task	Start Date	Finish Date
Finishing Fixtures (Sanitary, CP)	28-Sept-2025	07-Oct-2025
Painting – Interior & Exterior	23-Sept-2025	12-Oct-2025
Compound Wall & Gate	08-Oct-2025	17-Oct-2025

Terms & Conditions :

- Rain Delay: If heavy rain makes concreting unsafe, we pause for the day and add that day to the deadline—no extra fuss.
- Payment Gate: Each new stage begins only after the previous payment hits our account. Late payment = same number of days added to the schedule.
- Holiday Pause: Work stops on government holidays and major festivals. Those off-days automatically extend the project timeline.